

Claims and Construction Management Group
CM: Spencer
PM: Bruce

- 1) Unlock Storage doors on 1st day of Building Start Date
- 2) E/A Saturday Owners to unlock Front Doors to be painted. Front doors not painted during the week will be put on the following Saturday.
- 3) Weather Days Not Included, Add as needed.
- 4) Owners are required to vacate their units for two nights during the deck and stair reconstruction.
- 5) The schedule may experience minor adjustments due to weather or onsite real time adjustments to accommodate construction flow.
- 6) No Scheduled work on 5/26.

Mon, 3/31/2025

1

Display Week:		1	Mar 31, 2025							Apr 7, 2025							Apr 14, 2025							Apr 21, 2025							Apr 28, 2025							May 5, 2025							May 12, 2025							May 19, 2025							May 26, 2025								
			31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1		
TASK	ASSIGNED TO	PROGRESS	START	END	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
STAIR INSTALL																																																																			
Stair Set 1	Stair 8331-207	0%	3/31/25	4/4/25																																																															
Stair Set 2	Stair 8327 - 211	0%	4/7/25	4/11/25																																																															
Stair Set 3	Stair 8327-209	0%	4/14/25	4/18/25																																																															
STORAGE DOORS																																																																			
Task 1	Material Targeting Delivery To Site	0%	3/31/25	3/31/25																																																															
Task 2	8327 Storage Doors Installation	0%	3/31/25	4/2/25																																																															
Task 3	8321 Storage Doors Installation	0%	4/3/25	4/5/25																																																															
Task 4	8311 Storage Doors Installation	0%	4/7/25	4/9/25																																																															
PAINTING																																																																			
Task 1	BLDG 8337	0%	3/31/25	4/11/25																																																															
Task 2	BLDG 8321	0%	4/14/25	4/25/25																																																															
Task 3	BLDG 8327	0%	4/28/25	5/9/25																																																															
Task 4	BLDG 8311	0%	5/11/25	5/23/25																																																															
Task 5 Extra Time	Front Doors 8337	0%	4/5/25	4/12/25																																																															
Task 6 Extra Time	Front Doors 8321	0%	4/19/25	4/26/25																																																															
Task 7 Extra Time	Front Doors 8327	0%	5/3/25	5/10/25																																																															
Task 8 Extra Time	Front Doors 8311	0%	5/17/25	5/24/25																																																															
Task 9	Stairs/ Doors (Previous Buildings)	0%	5/27/25	5/30/25																																																															
PUNCH WALK																																																																			
Task 1	Punch Walk, Fixes On site		5/31/25	5/31/25																																																															