



1776 S. Jackson St, Ste 518
Denver, CO 80210
(303) 596-6043

Construction Schedule/Map

CCMG is planning to start at Stage 1 and progress through numerically. Construction will start on Tuesday, May 27th.

We are planning 4-buildings per day, with 2-day to finish each building.

Material deliveries will begin on Thursday May 22 and we will deliver 4-buildings per day after that until materials are all onsite. All materials will be roof loaded.

