

The Reef - Schedule

PROJECT TITLE	The Reef - CCMG	COMPANY NAME	Bone Dry Roofing
PROJECT MANAGER	Evan Daugherty	DATE	4/6/23

ID	Description	START DATE	FINISH DATE	DURATION	Preliminary Schedule																													
					Week Of 3/27/2023					Week of 04/03/2023					Week of 04/10/2023					Week of 04/17/2023														
					M	T	W	R	F	M	T	W	R	F	M	T	W	R	F	M	T	W	R	F										
1 Main Buildings																																		
1.1	Building 2	Completed	Completed	3	Set-Up																													
1.1.1	Building 3	Completed	Completed	3	Set-Up																													
1.2	Building 4	Completed	Completed	2																														
1.3	Building 6	4/6/23	4/7/23	2																														
1.4	Building 5	4/10/23	4/11/23	2																														
1.5	Building 7	4/12/23	4/13/23	2																														
2 Garage Roofs																																		
2.1	G1	4/17/23	4/14/23	1																														
2.2	G2	4/17/23	4/14/23	1																														
2.3	G3	4/17/23	4/14/23	1																														
2.4	G4	4/18/23	4/17/23	1																														
3.1	G5	4/18/23	4/17/23	1																														
3.2	G6	4/18/23	4/17/23	1																														

Gutters and Downspouts to follow completed buildings