



June 18, 2024

Angel Gallegos
Homestead Management

RE: Sienna Park Update and Construction Flow

Angel,

Day two is behind us on Sienna Park and the roofing is going well. Both crews finished the first 4-buildings today, with four news ones slated to begin construction tomorrow.

For tomorrow, homeowners in buildings 6, 8, 10, and 12 have been notified that work will be underway starting at 7:30 am tomorrow, June 19th.

For reference, please see the construction map on the Sienna Park webpage.

For those in buildings 6-8-10 or 12, day one is busy with a lot of machinery in your garage drive and the driveway between the buildings. For reference, here is day 1 or buildings 1-4.

<https://www.dropbox.com/scl/fi/y6keuknmul3zqb755o1my/Construction-Day-1.MP4?rlkey=cmow5hh06866daefl8h9ogedf&dl=0>

Day 2 is much less congested. Day 2 for buildings 1-4.

<https://www.dropbox.com/scl/fi/zusmh20trzarelrrwpe8h/Construction-Day-2.MP4?rlkey=qxua0gxkyyoap3770zmyhqny&dl=0>

Overall, we are ahead of schedule and hopefully will stay that way.

Have anyone call me with any questions.

Sincerely,

Scott Benglen
CCMG, LLC
(303) 596-6043